

From: [Puth, Gregory \(PHMSA\)](#)
To: [Small, Barry \(PHMSA\)](#)
Subject: Updated PP for MVP.
Date: Tuesday, September 5, 2023 6:01:00 PM
Attachments: [MVP Wrap-up Construction Inspection Update 2023 \(5 Sept 2023\).pptx](#)
[image002.png](#)

Greetings Barry,, attached is today's updated presentation tracker.

Respectfully,

Greg Puth

Inspector/Engineer, Office of Pipeline Safety – Eastern Region

US Department of Transportation

Pipeline and Hazardous Materials Safety Administration

Suite 300, 840 Bear Tavern Rd, West Trenton, NJ 08628-1019

Mobile: 804-263-4565

[PHMSA Home](#) | [LinkedIn](#) | [Twitter](#) | [HAZMAT](#) | [OPS](#)



Know what's below.
Call before you dig.



Please visit us at <http://phmsa.dot.gov/>

Enjoy your Day – and remember **FREEDOM** isn't **FREE**.

MVP Wrap-up Construction Inspection Update
Week of 11 July 2023

This week's Construction Work

Spread-A: Staging

Spread-B: Staging

Spread-C: Staging

Spread-D: Staging

Spread-E: Staging

Spread-F: Staging

Spread-G: Staging

Spread-H: Staging

Spread-I: Staging

This week's Site Inspection Efforts

Spread-A: Barry Small; Review Temporary CP Plan, Observations

Spread-B: Barry Small; Review Temporary CP Plan, Observations

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H: VA VCC; Observations

Spread-I: VA VCC; Observations

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, VA VCC

Week of 7/24: Joe Klesin, VA VCC

Week of 7/31: Wayne Chan, VA VCC

Week of 8/7: Wisser, Castro VA VCC

Week of 8/14: Puth, VA VCC

Week of 8/21:

Week of 8/28:

Week of 9/5:

Week of 9/11:

Week of 9/18:

Week of 9/25:

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation

MVP Wrap-up Construction Inspection Update
Week of 17 July 2023

This week's Construction Work

Spread-A: Staging
Spread-B: Staging
Spread-C: Staging
Spread-D: Staging
Spread-E: Staging
Spread-F: Staging
Spread-G: Staging
Spread-H: Staging
Spread-I: Staging

This week's Site Inspection Efforts

Spread-A:
Spread-B:
Spread-C:
Spread-D:
Spread-E: Puth, Polla, and Raju - Pipe yard and Coating Observations
Spread-F: Puth, Polla, and Raju - Pipe yard and Coating Observations
Spread-G: VA VCC; Observations
Spread-H: VA VCC; Observations
Spread-I: VA VCC; Observations

Planned Site Inspection Efforts

Week of 7/17: Greg Puth, VA VCC
Week of 7/24: Joe Klesin, VA VCC
Week of 7/31: Wayne Chan, VA VCC
Week of 8/7: Wisser, Castro VA VCC
Week of 8/14: Puth, VA VCC
Week of 8/21:
Week of 8/28:
Week of 9/5:
Week of 9/11:
Week of 9/18:
Week of 9/25:

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation

MVP Wrap-up Construction Inspection Update
Week of 7/24/2023

This week's Construction Work

Spread-A: Staging

Spread-B: Staging

Spread-C: Staging

Spread-D: Staging

Spread-E: Staging

Spread-F: Staging

Spread-G: Staging

Spread-H: Staging

Spread-I: Staging

This week's Site Inspection Efforts

Spread-A:

Spread-B: Joe Klesin; Review Temporary CP Plan, Test points, Coating Observations

Spread-C: Joe Klesin; Review Temporary CP Plan, Test points, Coating Observations

Spread-D

Spread-E:

Spread-F:

Spread-G: VA VCC; Observations

Spread-H: VA VCC; Observations

Spread-I: VA VCC; Observations

Planned Site Inspection Efforts

Week of 7/17: Greg Puth, VA VCC

Week of 7/24: Joe Klesin, VA VCC

Week of 7/31: Wayne Chan, VA VCC

Week of 8/7: Wisser, Castro VA VCC

Week of 8/14: Puth, VA VCC

Week of 8/21:

Week of 8/28:

Week of 9/5:

Week of 9/11:

Week of 9/18:

Week of 9/25:

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation

MVP Wrap-up Construction Inspection Update
Week of 24 July 2023

This week's Construction Work

Spread-A: Staging
Spread-B: Staging
Spread-C: Staging
Spread-D: Staging
Spread-E: Staging
Spread-F: Staging
Spread-G: Staging
Spread-H: Staging
Spread-I: Staging

This week's Site Inspection Efforts

Spread-A: Barry Small; Review Temporary CP Plan, Observations
Spread-B: Barry Small; Review Temporary CP Plan, Observations
Spread-C: Barry Small; Review Temporary CP Plan
Spread-D: Barry Small; Review Temporary CP Plan
Spread-E: Barry Small; Review Temporary CP Plan
Spread-F: Barry Small; Review Temporary CP Plan
Spread-G: Barry Small; Review Temporary CP Plan | VA VCC; Observations
Spread-H: Barry Small; Review Temporary CP Plan | VA VCC; Observations
Spread-I: Barry Small; Review Temporary CP Plan | VA VCC; Observations

Planned Site Inspection Efforts

Week of 7/17: Greg Puth, VA VCC
Week of 7/24: Joe Klesin, VA VCC
Week of 7/31: Wayne Chan, VA VCC
Week of 8/7: Wisser, Castro VA VCC
Week of 8/14: Puth, VA VCC
Week of 8/21:
Week of 8/28:
Week of 9/5:
Week of 9/11:
Week of 9/18:
Week of 9/25:

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation

MVP Wrap-up Construction Inspection Update
Week of 31 July 2023

This week's Construction Work

Spread-A:
Spread-B:
Spread-C:
Spread-D:
Spread-E:
Spread-F:
Spread-G:
Spread-H:
Spread-I:

All Spread are resuming work, Permit for Gauley River Mine crossing still delayed, also many of the Bores will be now Mid Aug or later for Mob and start. Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival. Bridge repair/replacements still on-going to ensure construction ROW movement.

This week's Site Inspection Efforts

Spread-A: Wayne Chan; Review Temporary CP Plan, Coating Observations
Spread-B: Wayne Chan; Review Temporary CP Plan, Observations
Spread-C:
Spread-D
Spread-E:
Spread-F:
Spread-G: VA VCC; Observations
Spread-H: VA VCC; Observations
Spread-I: VA VCC; Observations

Planned Site Inspection Efforts

Week of 7/17: Greg Puth, VA VCC
Week of 7/24: Joe Klesin, VA VCC
Week of 7/31: Wayne Chan, VA VCC
Week of 8/7: Wisser, Castro VA VCC
Week of 8/14: Puth, VA VCC
Week of 8/21:
Week of 8/28:
Week of 9/5:
Week of 9/11:
Week of 9/18:
Week of 9/25:

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation

MVP Wrap-up Construction Inspection Update Week of 7 Aug 2023

This week's Construction Work

Spread-A:
Spread-B:
Spread-C:
Spread-D:
Spread-E:
Spread-F:
Spread-G:
Spread-H:
Spread-I:

All Spread are resuming work, Permit for Gauley River Mine crossing still delayed, also many of the Bores will be now Mid Aug or later for Mob and start. Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival. Bridge repair/replacements still on-going to ensure construction ROW movement. Gauley River crossing mid Sept.. Mine to first. Moving into Bradshaw CS for punch list items and Solar list. TransCo Interconnect 42inch Valves install to occur week of the 28th. Harris and Stallworth both no action yet. VA - I-81 and Bores still on schedule.

This week's Site Inspection Efforts

Spread-A:
Spread-B:
Spread-C:
Spread-D: - Lombardo - Wisser and Castro -
Spread-E:
Spread-F:
Spread-G: VA VCC; Observations
Spread-H:
Spread-I:

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, Spreads E&F
Week of 7/24: Joe Klesin, Spreads B&C
Week of 7/31: Wayne Chan, Spreads A&B
Week of 8/7: Wisser, Castro Spreads B&D
Week of 8/14: Puth, Spreads F - Castro and Chan 1-2 day on Spread C
Week of 8/21: Small Spread
Week of 8/28:
Week of 9/5: Castro
Week of 9/11: Puth
Week of 9/18: Wisser C- Spread
Week of 9/25:
Week of 10/2:
Week of 10/9: Castro – Spread E
Week of 10/16: Puth
Week of 10/23: Castro

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation

- Requested Items: Klesin – CP locations map.

MVP Wrap-up Construction Inspection Update
Week of 14 Aug 2023

This week's Construction Work

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H:

Spread-I:

Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival

This week's Site Inspection Efforts

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H: VA VCC; Observations

Spread-I: VA VCC; Observations

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, Spreads E&F

Week of 7/24: Joe Klesin, Spreads B&C

Week of 7/31: Wayne Chan, Spreads A&B

Week of 8/7: Wisser, Castro Spreads B&D

Week of 8/14: Puth, Spreads F - Castro and Chan 1-2 day on Spread C

Week of 8/21: Small Spread E&F

Week of 8/28: Chan – Spread A&B

Week of 9/5: Castro – Spreads C&D

Week of 9/11: Puth – Spreads E&F

Week of 9/18: Wisser C- Spread

Week of 9/25:

Week of 10/2:

Week of 10/9: Castro – Spread E

Week of 10/16: Puth - TBD

Week of 10/23: Castro

Issues & Enforcement Actions to Date

- NOPSO being prepared to focus on coating repair and temporary CP among others
- WL being prepared for using improper form for Coating Remediation
- Requested Items: Klesin – CP locations map.

MVP Wrap-up Construction Inspection Update
Week of 21 Aug 2023

This week's Construction Work

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H:

Spread-I:

Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival

This week's Site Inspection Efforts

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E: Small Construction ROW observations and pipe yard.

Spread-F: Small Construction ROW observations and pipe yard.

Spread-G:

Spread-H: VA VCC; Observations

Spread-I: VA VCC; Observations

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, Spreads E&F

Week of 7/24: Joe Klesin, Spreads B&C

Week of 7/31: Wayne Chan, Spreads A&B

Week of 8/7: Wisser, Castro Spreads B&D

Week of 8/14: Puth, Spreads F - Castro and Chan 1-2 day on Spread C

Week of 8/21: Small Spread E&F

Week of 8/28: Chan – Spread A&B

Week of 9/5: Castro – Spreads C&D

Week of 9/11: Puth – Spreads E&F

Week of 9/18: Wisser C- Spread

Week of 9/25:

Week of 10/2:

Week of 10/9: Castro – Spread E

Week of 10/16: Puth - TBD

Week of 10/23: Castro

Issues & Enforcement Actions to Date

- NOPSO published- working compliance order and responses.

- Requested Items: 0

MVP Wrap-up Construction Inspection Update
Week of 28 Aug 2023

This week's Construction Work

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H:

Spread-I:

Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival,

Points of Interest update= Gulley River and Mine crossing 2-3 weeks out – Remediation already started with 3000 cu.yds hauled out, Green Briar Sept 5 Bore start date, Sen. Manchin on Spread F on Thurs, building Bridge for JNF entry, work on H 2 wks out, I-81 and Roanoke Test boring for pit locations – 2-3 weeks out, 42" valves installed at Interconnect TransCo., CS work is all clean-up and manufacturer efforts, KTA tator on Vadrop site and on spreads ABC, EF, GH and two on Spread I.

This week's Site Inspection Efforts

Spread-A: Chan Construction ROW observations and CP readings.

Spread-B: Chan Construction ROW observations and CP readings.

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H: VA VCC; Observations

Spread-I:

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, Spreads E&F
Week of 7/24: Joe Klesin, Spreads B&C
Week of 7/31: Wayne Chan, Spreads A&B
Week of 8/7: Wisser, Castro Spreads B&D
Week of 8/14: Puth, Spreads F - Castro and Chan 1-2 day on Spread C
Week of 8/21: Small Spread E&F
Week of 8/28: Chan – Spread A&B
Week of 9/5: Castro – Spreads C&D
Week of 9/11: Puth – Spreads E&F
Week of 9/18: Wisser C- Spread
Week of 9/25:
Week of 10/2:
Week of 10/9: Castro – Spread E
Week of 10/16: Puth - TBD
Week of 10/23: Castro

Issues & Enforcement Actions to Date

- NPSO published- working compliance order and responses.
- Requested Items: 0

MVP Wrap-up Construction Inspection Update
Week of 4 Sept 2023

This week's Construction Work

Spread-A:
Spread-B:
Spread-C:
Spread-D:
Spread-E:
Spread-F:
Spread-G:
Spread-H:
Spread-I:

Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival

Work ongoing at all spreads, Gulley River Refuge site is soil hauling, prep for Bore to begin next week, All other POIs are still in the process of getting ready – there will be prep before actual bore starts. Significant News = Arson and major equipment damage in Franklin County- Remain vigilant and be aware of public when discussing project.

This week's Site Inspection Efforts

Spread-A:

Spread-B:

Spread-C: Castro Construction ROW observations.

Spread-D: Castro Construction ROW observations.

Spread-E:

Spread-F:

Spread-G:

Spread-H: VA VCC; Observations

Spread-I: VA VCC; Observations

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, Spreads E&F
Week of 7/24: Joe Klesin, Spreads B&C
Week of 7/31: Wayne Chan, Spreads A&B
Week of 8/7: Wisser, Castro Spreads B&D
Week of 8/14: Puth, Spreads F - Castro and Chan 1-2 day on Spread C
Week of 8/21: Small Spread E&F
Week of 8/28: Chan – Spread A&B
Week of 9/5: Castro – Spreads C&D
Week of 9/11: Puth – Spreads E&F
Week of 9/18: Wisser C- Spread
Week of 9/25:
Week of 10/2:
Week of 10/9: Castro – Spread E
Week of 10/16: Puth - TBD
Week of 10/23: Castro, Wisser - TBD

Issues & Enforcement Actions to Date

- NOPSO published- working compliance order and responses.
- Requested Items: 0

MVP Wrap-up Construction Inspection Update
Week of 11 Sept 2023

This week's Construction Work

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H:

Spread-I:

Coating Rehabilitation continues on all spreads. Any and all, CP readings must be Coordinated with Compliance contact prior to on-site arrival

This week's Site Inspection Efforts

Spread-A:

Spread-B:

Spread-C:

Spread-D:

Spread-E:

Spread-F:

Spread-G:

Spread-H: VA VCC; Observations

Spread-I: VA VCC; Observations

WV Planned Site Inspection Efforts

Week of 7/17: Greg Puth, Spreads E&F

Week of 7/24: Joe Klesin, Spreads B&C

Week of 7/31: Wayne Chan, Spreads A&B

Week of 8/7: Wisser, Castro Spreads B&D

Week of 8/14: Puth, Spreads F - Castro and Chan 1-2 day on Spread C

Week of 8/21: Small Spread E&F

Week of 8/28: Chan – Spread A&B

Week of 9/5: Castro – Spreads C&D

Week of 9/11: Puth – Spreads E&F

Week of 9/18: Wisser C- Spread

Week of 9/25:

Week of 10/2:

Week of 10/9: Castro – Spread E

Week of 10/16: Puth - TBD


Week of 10/23: Castro

Issues & Enforcement Actions to Date

- NOPSO published- working compliance order and responses.

- Requested Items: 0

The Mountain Valley Pipeline (MVP) project is a natural gas pipeline system that spans approximately 303 miles from northwestern West Virginia to southern Virginia – and as an interstate pipeline will be regulated by the Federal Energy Regulatory Commission (FERC). The MVP will be constructed and owned by Mountain Valley Pipeline, LLC (Mountain Valley), which is a joint venture of EQM Midstream Partners, LP; NextEra Capital Holdings, Inc.; Con Edison Transmission, Inc.; WGL Midstream; and RGC Midstream, LLC. EQM Midstream Partners will operate the pipeline and own a significant interest in the joint venture. With a vast supply of natural gas from Marcellus and Utica shale production, the Mountain Valley Pipeline is expected to provide up to two million dekatherms per day of firm transmission capacity to markets in the Mid- and South Atlantic regions of the United States. The MVP will extend the Equitrans transmission system in Wetzel County, West Virginia, to Transcontinental Gas Pipeline Company's (Transco) Zone 5 compressor station 165 in Pittsylvania County, Virginia. As currently planned, the pipeline will be 42 inches in diameter and will require approximately 50 feet of permanent easement (with 125 feet of temporary easement during construction). In addition, the project will require three compressor stations, with identified locations in Wetzel, Braxton, and Fayette counties of West Virginia. The pipeline will be governed by the United States Natural Gas Act, which requires a Certificate of Convenience and Necessity (Certificate) from the FERC. Mountain Valley received this Certificate on October 13, 2017 and construction activities began in early 2018. With an estimated 20 linear miles of pipe remaining, MVP's total project work is nearly 94% complete, which includes 55.8% of the right-of-way fully restored – the details of which are shown on the adjacent map.



From: [Puth, Gregory \(PHMSA\)](#)
To: [Chan, Wayne \(PHMSA\)](#)
Cc: [Klesin, Joseph \(PHMSA\)](#); [Wisser, Colin \(PHMSA\)](#); [Small, Barry \(PHMSA\)](#); [Castro, Ignacio \(PHMSA\)](#)
Subject: FW: Puth - 23-264189_OPID 31604_MVP_Construction -- 8-2-23 Request
Date: Tuesday, August 29, 2023 9:02:00 AM
Attachments: [image002.png](#)
[image005.png](#)

Good Morning Wayne,

Trying to take a moment to catch up. Not sure I know what all was requested (questioned), but just following up on some of your questions posed in this email chain.

I can answer the first two for sure.

- No Strain Gauges are planned or installed on MVP at this time. The NOPSO will require caliper/IMU tool runs.
- MVP has chosen 12mils as their min. coating thickness in their Specification and as part of their D&C manual. 12Mils is a coating level that provides performance to CP voltage ratio needed to protect as well for the planned CP System.

I will have to follow up further on the 850mV readings for A&B.

Please cc me on all communications with MVP.

Hope this helps some.

Respectfully,

Greg Puth

Inspector/Engineer, Office of Pipeline Safety – Eastern Region

US Department of Transportation

Pipeline and Hazardous Materials Safety Administration

Suite 300, 840 Bear Tavern Rd, West Trenton, NJ 08628-1019

Mobile: 804-263-4565

[PHMSA Home](#) | [LinkedIn](#) | [Twitter](#) | [HAZMAT](#) | [OPS](#)



Please visit us at <http://phmsa.dot.gov/>

Enjoy your Day – and remember **FREEDOM** isn't FREE.

From: Butler, John <JButler@equitransmidstream.com>

Sent: Monday, August 28, 2023 10:39 AM

To: Puth, Gregory (PHMSA) <gregory.puth@dot.gov>

Subject: FW: Puth - 23-264189_OPID 31604_MVP_Construction -- 8-2-23 Request

CAUTION: This email originated from outside of the Department of Transportation (DOT). Do not click on links or open attachments unless you recognize the sender and know the content

is safe.

Greg,

Is there any way that PHMSA can handle Wayne's request internally?

John D. Butler, P.E.
Equitrans Midstream
Supervisor, Compliance
Mobile: 304-543-0225

From: Cass, David <DCass@equitransmidstream.com>
Sent: Thursday, August 24, 2023 9:14 AM
To: Butler, John <JButler@equitransmidstream.com>
Cc: Farrell, Nicholas <NFarrell@equitransmidstream.com>
Subject: FW: Puth - 23-264189_OPID 31604_MVP_Construction -- 8-2-23 Request

John,

See Waynes email below.

Thanks
Dave

From: Chan, Wayne (PHMSA) <wayne.chan@dot.gov>
Sent: Thursday, August 24, 2023 9:12 AM
To: Cass, David <DCass@equitransmidstream.com>
Subject: [EXTERNAL] RE: Puth - 23-264189_OPID 31604_MVP_Construction -- 8-2-23 Request

CAUTION: This email originated from outside of Equitrans. Do not click links or open attachments unless you recognize the sender and know the content is safe. If you believe it to be suspicious, please report it using the Report Message -> Phishing button in the Outlook desktop or mobile application.

Dear David,

Do you have the requested material that I asked?

Some of my questions:

Did you install strain gauges?

Why is 12 mils in coating thickness sufficient?

Are all the 850 mV CP readings for Spread A and B? Are all readings above 850 mV?

There are other questions asked as well.

Very respectfully,

Wayne Chan

General Engineer - Inspector, PHP-100 – Eastern Region

US Department of Transportation

Pipeline and Hazardous Materials Safety Administration

840 Bear Tavern Road, Suite 300, West Trenton, NJ 08628

Office: 609-771-7821 ♦ Mobile: 267-746-0063 (preferred)

[PHMSA Home](#) | [LinkedIn](#) | [Twitter](#) | [HAZMAT](#) | [OPS](#)



From: Cass, David <DCass@equitransmidstream.com>

Sent: Thursday, August 3, 2023 9:11 AM

To: Chan, Wayne (PHMSA) <wayne.chan@dot.gov>

Subject: RE: Puth - 23-264189_OPID 31604_MVP_Construction -- 8-2-23 Request

CAUTION: This email originated from outside of the Department of Transportation (DOT). Do not click on links or open attachments unless you recognize the sender and know the content is safe.

Wayne,

The attendance sheet is attached.

Thanks



David Cass

Engineer II

Equitrans Midstream Corp.

2200 Energy Drive

Canonsburg, PA 15317

dcass@equitransmidstream.com

Mobile: 412-855-5032

From: Chan, Wayne (PHMSA) <wayne.chan@dot.gov>

Sent: Wednesday, August 2, 2023 5:04 PM

To: Cass, David <DCass@equitransmidstream.com>

Subject: [EXTERNAL] Puth - 23-264189_OPID 31604_MVP_Construction -- 8-2-23 Request

CAUTION: This email originated from outside of Equitrans. Do not click links or open attachments unless you recognize the sender and know the content is safe. If you believe it to be suspicious, please report it using the Report Message -> Phishing button in the Outlook desktop or mobile application.

Dear David,

Please fill out attendance form for the people that you deemed are pertinent that I met for this week's audit.

All the best and best wishes,

Wayne Chan

General Engineer - Inspector, PHP-100 – Eastern Region

US Department of Transportation

Pipeline and Hazardous Materials Safety Administration

840 Bear Tavern Road, Suite 300, West Trenton, NJ 08628

Office: 609-771-7821 ♦ Mobile: 267-746-0063 (preferred)

[PHMSA Home](#) | [LinkedIn](#) | [Twitter](#) | [HAZMAT](#) | [OPS](#)



Inspection Results (IRR)

Generated on 2023.September.21 08:09

- 85614 (1)

Inspection Results Report (ALL Non-Empty Results) - Scp_PK 85614

Row	Assets	Result	Sub-Group	Qst #	Question ID	References	Question Text
1.	85614	Concern	TD.COAT	6.	TD.COAT.NEWPIPEINSTALL.O	192.461(a) (192.461(c), 192.461(d), 192.461(e), 192.319(b), 192.483(a))	Do field observations confirm pipe protective coating is adequately and properly applied?

Report Parameters: All non-empty Results

Except as required to be disclosed by law, any inspection documentation, including completed protocol forms, summary reports, executive summary reports, and enforcement documentation are for internal use only by federal or state pipeline safety regulators. Some inspection documentation may contain information which the operator considers to be confidential. In addition, supplemental inspection guidance and related documents in the file library are also for internal use only by federal or state pipeline safety regulators (with the exception of documents published in the federal register, such as advisory bulletins). Do not distribute or otherwise disclose such material outside of the state or federal pipeline regulatory organizations. Requests for such information from other government organizations (including, but not limited to, NTSB, GAO, IG, or Congressional Staff) should be referred to PHMSA Headquarters Management.

Construction Daily Report

Generated on 2023.September.18 10:12

23-264189_31604_MVP_Construction

EQUITRANS MIDSTREAM CORPORATION (31604)

Regulator: Eastern Region

Lead: Eastern Region

Observation Type / Status: **Any Observation Type / Any Issue Status (including no issue)**

Date Range: **02/02/2023 - 09/05/2023** (215 days)

	Type	Issue Observed	Issue Resolved	Issue Duration
07/06/2023	6 July 2023 - Fisher - Spread H MVP ✓			
	85615 : Off of Flatwoods Road Montgomery County, VA			
1.	Construction Daily Observation	Coating, Corrosion Control	--	--
07/07/2023	7 July 2023 - Fisher - Spread H MVP ✓			
	85615 : 5383 North Fork Road Montgomery County, VA			
1.	Construction Daily Observation	Welding, NDE	--	--
2.	Construction Daily Observation	Other	--	--
07/11/2023	11 July 2023 - Rott - Spread H Mountain Valley Pipeline ✓			
	85615 : ROW off Flatwoods Road, Montgomery			
1.	Construction Daily Observation	Coating, Corrosion Control	--	--
07/11/2023	11 July 2023 -Rott - Spread H Mountain Valley Pipeline ✓			
	85615 : ROW off Flatwoods Road, Montgomery			
1.	Construction Daily Observation	Trenching, Lowering, Backfilling	--	--
2.	Construction Daily Observation	Welding, NDE	--	--
3.	Construction Daily Observation	Material Verification	--	--
07/12/2023	12 July 2023 - Rott - Spread H Mountain Valley Pipeline ✓			
	85615 : ROW off Flatwoods Road, Montgomery			
1.	Construction Daily Observation	Welding, NDE	--	--
2.	Construction Daily Observation	Material Verification	--	--
07/12/2023	WV Construction - Small 12 July 2023 Construction Maintenance			
	85614 : Spreads A and B			
1.	Construction Daily Observation	Coating, Corrosion Control	--	--
2.	Construction Daily Observation	Welding, NDE	--	--
07/13/2023	13 July 2023 - Rott - Spread H Mountain Valley Pipeline ✓			
	85615 : ROW off Flatwoods Road, Montgomery			
1.	Construction Daily Observation	Trenching, Lowering, Backfilling	--	--
2.	Construction Daily Observation	Welding, NDE	--	--
3.	Construction Daily Observation	Material Verification	--	--
07/17/2023	18 July 2023 - De Lisle - Spread H Moutain Valley Pipeline ✓			
	85615 : Spread H			
1.	Construction Daily Observation	Coating, Corrosion Control	--	--
2.	Construction Daily Observation	Welding, NDE	--	--
07/18/2023	18 July 2023. - Puth Spread D-F			
	85614 : Beckley			

		Type	Issue Observed	Issue Resolved	Issue Duration
	1.	New Construction Observation f	Coating, Corrosion Control	--	--
07/19/2023	19 July 2023 - De Lisle - Spread H Moutain Valley Pipeline ✓				
	85615 : Spread H				
	1.	Construction Daily Observation	Coating, Corrosion Control	--	--
	2.	Construction Daily Observation	Coating, Corrosion Control	--	--
	3.	Construction Daily Observation	Welding, NDE	--	--
07/19/2023	19 July 2023 - Polla - COPY Rehab coating.				
	85614 : E spread coating				
07/19/2023	19 July 2023 - Puth Rehab coating.				
	85614 : E spread coating				
	1.	New Construction Observation f	Coating, Corrosion Control	--	--
	2.	New Construction Observation f	Coating, Corrosion Control	--	--
07/20/2023	20 July 2023- Puth MVP				
	85614 : Station 9090+00. South of approach..				
	1.	New Construction Observation f	Coating, Corrosion Control	--	--
07/20/2023	20 July 2023 - De Lisle - Spread H Moutain Valley Pipeline ✓				
	85615 : Spread H				
	1.	Construction Daily Observation	Welding, NDE	--	--
07/20/2023	20 July 2023 - Polla - COPY MVP				
	85614 : Station 9090+00. South of approach..				
07/25/2023	25 July 2023 - McDonald - Spread G MVP ✓				
	85615 : Access site 258.02 off of Cumberland Gap Road in Craig County				
	1.	Construction Daily Observation	Coating, Corrosion Control	--	--
07/26/2023	26 July 2023 - McDonald - Spread H MVP ✓				
	85615 : 5375 Northfork Road, Elliston				
	1.	Construction Daily Observation	Coating, Corrosion Control	--	--
	2.	Construction Daily Observation	Welding, NDE	--	--
07/26/2023	26 July 2023 - Klesin MVP - Spread C				
	85614 : Job C Yard - 22 Locust Stump Rd, WV 26601				
	1.	New Construction Observation f	Coating, Corrosion Control	--	--
	2.	New Construction Observation f	Coating, Corrosion Control	--	--
	3.	New Construction Observation f	Coating, Corrosion Control	--	--
07/27/2023	27 July 2023 - McDonald - Spread H MVP ✓				
	85615 : 5375 Northfork Road, Elliston				
	1.	Construction Daily Observation	Coating, Corrosion Control	--	--
	2.	Construction Daily Observation	Welding, NDE	--	--
07/27/2023	27 July 2023 - Klesin MVP				
	85614 :				
	1.	New Construction Observation f	Coating, Corrosion Control	--	--
	2.	New Construction Observation f	Coating, Corrosion Control	--	--
	3.	New Construction Observation f	Coating, Corrosion Control	--	--
	4.	New Construction Observation f	Coating, Corrosion Control	--	--
08/01/2023	1 August 2023 - Chan - Spreads A and B MVP ✓				
	85614 : 39.31798, -80.28558 in WV				
	1.	Chan - Review records in offic	Other	--	--
08/01/2023	1 August 2023 - Connolly - Spread G Mountain Valley Pipeline ✓				
	85615 : Engineering Station 11509+90				
	1.	Construction Daily Observation	Coating, Corrosion Control	--	--

	Type	Issue Observed	Issue Resolved	Issue Duration
08/02/2023	2 August 2023 - Connolly - Spread G Mountain Valley Pipeline ✓			
	85615 : Engineering Station 11693+00			
	1. Construction Daily Observation	Coating, Corrosion Control	--	--
08/02/2023	2 August 2023 - Chan - Spreads A and B MVP ✓			
	85614 : 39.31798, -80.28558 in WV			
	1. Chan 8-2-23 Took CP readings a	Coating, Corrosion Control	--	--
08/03/2023	3 August 2023 - Connolly - Spread G Mountain Valley Pipeline ✓			
	85615 : Spread G Construction Trailer			
	1. Construction Daily Observation	Coating, Corrosion Control	--	--
08/03/2023	3 August 2023 - Chan - Spreads A and B MVP ✓			
	85614 : 39.31798, -80.28558 in WV			
	1. Chan 8-3-23 Coating of Joint -	Coating, Corrosion Control	--	--
08/08/2023	8 August 2023 - Eaken - Spread G MVP ✓			
	85615 : Old Furnace Road, Giles County			
	1. Construction Daily Observation	Coating, Corrosion Control	--	--
08/08/2023	08 August 2023 - Castro - MVP Spreads B & D Mountain Valley Pipeline (MVP) ✓			
	85614 : Second Big Run; Access Road #25A			
08/08/2023	08 August 2023 - Wisser - MVP Spread D MVP			
	85614 : Spread B&D			
	1. Spread B - Second Big Run - Va	Coating, Corrosion Control	--	--
	2. Spread D - Mainline valve 11 s	Welding, NDE	--	--
08/09/2023	09 August 2023 - Wisser - MVP Spread D MVP			
	85614 : Spread D			
	1. Spread D - Cathodic Protection	Other	--	--
08/09/2023	09 August 2023 - Castro - MVP Spread D Mountain Valley Pipeline (MVP) ✓			
	85614 : Spread D test stations in WV			
08/09/2023	9 August 2023 - Eaken - Spread G MVP ✓			
	85615 : Mt. Tabor Road, Giles County			
	1. Construction Daily Observation	Welding, NDE	--	--
	2. Construction Daily Observation	Material Verification	--	--
08/10/2023	10 August 2023 - Eaken - Spread G MVP ✓			
	85615 : 140 Cascade Industrial Park, Giles County			
	1. Construction Daily Observation	Coating, Corrosion Control	--	--
08/10/2023	10 August 2023 - Castro - MVP Spread D Mountain Valley Pipeline (MVP) ✓			
	85614 : Spread D construction trailer.			
	1. Coating Remediation Records Re	Coating, Corrosion Control	--	--
	2. Welding Records Review - 08/10	Welding, NDE	--	--
08/10/2023	10 August 2023 - Wisser - MVP Spread D MVP			
	85614 : Spread D			
	1. Spread Begin and End Coordinat	Other	--	--
	2. Coating Remediation Records -	Coating, Corrosion Control	--	--
08/15/2023	15 August 2023 - Rott - Spread I Mountain Valley Pipeline ✓			
	85615 : ROW off Leaning Oak Road, Franklin			
	1. Construction Daily Observation	Trenching, Lowering, Backfilling	--	--
	2. Construction Daily Observation	Material Verification	--	--
08/16/2023	16 August 2023 - Chan - Spread C/D MVP ✓			
	85614 : 22 Locust Stump Road, Sutton WV 26601			

		Type	Issue Observed	Issue Resolved	Issue Duration
	1. Chan 8-16-23 Welding joint	Welding, NDE	--	--	--
	2. Chan - Coating 8-16-23	Coating, Corrosion Control	--	--	--
08/16/2023	16 Aug 2023 - Rott - Spread I Mountain Valley Pipeline ✓				
	85615 : ROW off Virgil H Goode Highway, Franklin				
	1. Construction Daily Observation	Welding, NDE	--	--	--
	2. Construction Daily Observation	Material Verification	--	--	--
08/16/2023	16 August 2023 - Castro - MVP Spread C Mountain Valley Pipeline (MVP) ✓				
	85614 : Spread C				
08/17/2023	17 August 2023 - Chan - Spread C/D MVP ✓				
	85614 : 22 Locust Stump Road, Sutton WV 26601				
	1. Chan - 8-17-23 Field Visit - C	Coating, Corrosion Control	--	--	--
08/17/2023	17 August 2023 - Castro - MVP Spread C Mountain Valley Pipeline (MVP) ✓				
	85614 : Spread C				
08/17/2023	17 Aug 2023 - Rott - Spread I Mountain Valley Pipeline ✓				
	85615 : ROW off Bonbrook Road, Franklin				
	1. Construction Daily Observation	Welding, NDE	--	--	--
	2. Construction Daily Observation	Material Verification	--	--	--
08/22/2023	22 August 2023 - De Lisle - Spread I Mountain Valley Pipeline ✓				
	85615 : Spread I				
	1. Construction Daily Observation	Other	--	--	--
08/23/2023	23 August 2023 - De Lisle - Spread G Mountain Valley Pipeline ✓				
	85615 : Spread G				
	1. Construction Daily Observation	Welding, NDE	--	--	--
08/24/2023	24 August 2023 - De Lisle - Spread G Mountain Valley Pipeline ✓				
	85615 : Spread G				
	1. Construction Daily Observation	Trenching, Lowering, Backfilling	--	--	--
	2. Construction Daily Observation	Coating, Corrosion Control	--	--	--
	3. Construction Daily Observation	Welding, NDE	--	--	--
08/29/2023	29 August 2023 - Chan - Spreads A and B MVP ✓				
	85614 : 39.31798, -80.28558 in WV				
	1. Construction Daily Observation	Welding, NDE	--	--	--
	2. Chan 8-29-23 Records Review	Other	--	--	--
08/29/2023	29 August 2023 - McDonald - Spread H MVP ✓				
	85615 : 5375 Northfork Road, Elliston				
	1. Construction Daily Observation	Welding, NDE	--	--	--
08/30/2023	30 August 2023 - Chan - Spreads A and B MVP ✓				
	85614 : 39.31798, -80.28558 in WV				
	1. Chan 8-30-23 Coating Activity	Coating, Corrosion Control	--	--	--
	2. Chan 8-30-23 Welding Activity	Welding, NDE	--	--	--
	3. Chan 8-30-23 Records Review	Other	--	--	--
08/30/2023	30 August 2023 - McDonald - Spread I MVP ✓				
	85615 : 899 Triple Creek Road, Rocky Mount				
	1. Construction Daily Observation	Welding, NDE	--	--	--
	2. Construction Daily Observation	HDD's, Bores	--	--	--
	3. Construction Daily Observation	Coating, Corrosion Control	--	--	--
08/31/2023	31 August 2023 - McDonald - Spread I MVP ✓				
	85615 : 899 Triple Creek Road, Rocky Mount				

	Type	Issue Observed	Issue Resolved	Issue Duration
1.	Construction Daily Observation	Coating, Corrosion Control	--	--
08/31/2023	31 August 2023 - Chan - Spreads A and B MVP ✓			
	85614 : 39.31798, -80.28558 in WV			
1.	Chan 8-31-23 Sandblasting Acti	Coating, Corrosion Control	--	--
2.	Chan 8-31-23 Records Review	Other	--	--

Except as required to be disclosed by law, any inspection documentation, including completed protocol forms, summary reports, executive summary reports, and enforcement documentation are for internal use only by federal or state pipeline safety regulators. Some inspection documentation may contain information which the operator considers to be confidential. In addition, supplemental inspection guidance and related documents in the file library are also for internal use only by federal or state pipeline safety regulators (with the exception of documents published in the federal register, such as advisory bulletins). Do not distribute or otherwise disclose such material outside of the state or federal pipeline regulatory organizations. Requests for such information from other government organizations (including, but not limited to, NTSB, GAO, IG, or Congressional Staff) should be referred to PHMSA Headquarters Management.